
















# St. James Parish Logistics Plan



- \* Approximate # Workers: 10-35 w/parking within job fence
- \* Construction Staging within job fence
- \* Material Storage within job fence
- \* Arlington Heights Road partial lane closure for curb cut connection approximately 5 days in April 2018 & 3 days in November 2018
- \* Construction Vehicles will range from dump trucks for material haul off during excavation, concrete trucks for foundations work, mobile crane for structural steel & precast placement, and material delivery trucks



St. James Parish  
Addition and Renovation  
Preliminary Schedule

ID		Task Mode	Task Name	Duration	Start	Finish	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug				
17			PRECONSTRUCTION	123 days	Thu 10/5/17	Fri 3/30/18	<div>PRECONSTRUCTION</div> <div></div>																											
1			MILESTONES	346 days	Fri 11/3/17	Tue 3/19/19	<div>MILESTONES</div> <div></div>																											
2			Contractor Selection	0 days	Fri 11/3/17	Fri 11/3/17	<div>11/3  Contractor Selection</div>																											
3			Commissioning Board Meeting	0 days	Thu 11/30/17	Thu 11/30/17	<div>11/30  Commissioning Board Meeting</div>																											
4			Village Board Meeting	0 days	Thu 12/14/17	Thu 12/14/17	<div>12/14  Village Board Meeting</div>																											
5			Issue Construction Set / GMP Documents for Bidding	0 days	Wed 1/17/18	Wed 1/17/18	<div>1/17  Issue Construction Set / GMP Documents for Bidding</div>																											
6			GMP Approved	0 days	Wed 2/7/18	Wed 2/7/18	<div>2/7  GMP Approved</div>																											
7			Demolition Permit Approval	0 days	Wed 2/14/18	Wed 2/14/18	<div>2/14  Demolition Permit Approval</div>																											
8			Abatement Starts	0 days	Thu 2/22/18	Thu 2/22/18	<div>2/22  Abatement Starts</div>																											
9			Planning Commission Final Meeting	0 days	Mon 3/19/18	Mon 3/19/18	<div>3/19  Planning Commission Final Meeting</div>																											
10			Village Board Final Meeting	0 days	Mon 3/26/18	Mon 3/26/18	<div>3/26  Village Board Final Meeting</div>																											
11			Building Permit Approval	0 days	Fri 3/30/18	Fri 3/30/18	<div>3/30  Building Permit Approval</div>																											
12			Easter Sunday	0 days	Sun 4/1/18	Sun 4/1/18	<div>4/1  Easter Sunday</div>																											
13			Construction Starts	0 days	Mon 4/2/18	Mon 4/2/18	<div>4/2  Construction Starts</div>																											
14			Building Enclosure Complete	0 days	Mon 10/29/18	Mon 10/29/18	<div>10/29  Building Enclosure Complete</div>																											
15			Substantial Completion	0 days	Tue 3/12/19	Tue 3/12/19	<div>3/12  Substantial Completion</div>																											
16			Owner Move In	5 days	Wed 3/13/19	Tue 3/19/19	<div>5 days  Owner Move In</div>																											
46			CONSTRUCTION	341 days	Mon 11/6/17	Tue 3/12/19	<div>CONSTRUCTION</div> <div></div>																											