

Start: 03/01/16
Finish: 07/25/17

Parkview : Parkview Outline Gantt View: Default Outline Gantt View Table

Activity Name	Duration	Rem. Dur.	16			Qtr 2 16			Qtr 3 16			Qtr 4 16			Qtr 1 17			Qtr 2 17			Qtr 3 17			Qtr 4 17			Qtr 1 18		
			Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	
1 <input type="checkbox"/> Parkview	365	365	03/01/16 → 07/24/17																										
2 excavation and foundation	54	54	03/01/16 → 04/24/16																										
3 masonry and precast shell	100	100	05/16/16 → 08/15/16																										
4 rough interior framing	80	80	09/05/16 → 11/14/16																										
5 rough mechanical and elec	100	100	10/03/16 → 12/02/16																										
6 install windows and storefr	25	25	10/03/16 → 10/28/16																										
7 drywall	66	66	10/23/17 → 01/18/17																										
8 rough exterior carpentry	30	30	10/03/16 → 10/28/16																										
9 roofing	25	25	11/14/16 → 11/29/16																										
10 elevator work	40	40	01/03/17 → 01/28/17																										
11 interior trim work	90	90	03/21/17 → 05/20/17																										
12 sitework	50	50	11/07/16 → 12/26/16																										
13 landscaping	16	16	01/16/17 → 01/31/17																										



Project	Start (Early) → Finish (Early)	Critical Activity	Start (Early) →	Resource Names	Event	Start (Early) ▼	Name
Subproject	Start (Early) → Finish (Early)	Non Crit. Activity	Start (Early) →	Resource Names	Interface Event	Start (Early) ◆	Name
Non-Cum. Actual Profile	Non-Cum. Remaining Profile	Non-Cum. Baseline Profile	Cum. Act.+Rem. Profile	Cum. Baseline Profile			

Filtered by objects: <All Objects>, usages: and Sorted by <None>